

Uproszczony Harmonogram montażu instalacji solarnych na budynkach mieszkalnych jednorodzinnych

Gmina	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	Suma	
Brzostek	3	6	14	18	18	14	7	7	7	14	17	17	17	17	17	17	14	7	7	7	238
Brzyska	2	3	8	9	9	8	4	4	4	8	10	10	9	9	9	9	8	4	4	4	129
Chorkówka	3	5	14	16	16	14	8	8	8	14	16	16	16	16	16	16	14	7	7	7	229
Czarna	2	4	10	12	12	10	6	6	5	10	12	12	12	12	12	12	10	5	5	5	165
Dębica	5	9	23	26	26	23	12	12	12	25	26	26	26	26	26	26	23	11	11	11	375
Dębowiec	3	5	13	15	15	13	7	7	7	13	15	15	15	15	15	15	13	7	7	7	216
Miasto																					
Jasło	7	12	32	37	37	32	16	16	16	35	37	37	37	37	37	37	35	17	16	16	535
Jasło	4	8	18	21	21	18	10	10	10	18	21	21	21	21	21	21	18	9	9	9	298
Jedlicze	5	8	20	23	23	20	10	10	10	20	24	24	24	24	24	23	20	10	10	10	330
Jodłowa	1	2	6	6	6	6	3	3	3	6	6	6	6	6	6	6	6	4	3	3	92
Kończone	2	3	9	10	10	9	4	4	4	10	10	10	10	10	10	10	10	4	4	4	149
Krempna	1	1	3	3	3	3	1	1	2	3	3	3	3	3	3	3	3	1	1	1	45
Nowy																					
Żmigród	2	4	10	11	11	10	5	5	5	11	12	11	11	11	11	11	10	5	5	5	164
Osiek																					
Jasielski	1	2	5	6	6	5	3	3	3	6	6	6	6	6	6	6	5	3	3	3	86
Pilzno	4	7	18	21	21	18	10	10	10	18	21	21	21	21	21	21	18	9	9	9	298
Sękowa	3	5	12	14	14	12	6	6	6	13	15	15	14	14	14	14	12	6	6	6	204
Skołyszyn	3	5	13	15	15	13	8	8	7	13	15	15	15	15	15	15	13	7	7	7	219
Szerzyny	2	3	7	8	8	7	3	3	4	7	8	8	8	8	8	8	7	3	3	3	112
Tarnowiec	2	3	8	10	10	8	4	4	4	9	10	10	11	10	10	10	8	4	4	4	140
Żyraków	3	6	14	17	17	14	7	7	7	14	18	18	18	17	17	17	14	7	7	7	241
Suma	59	100	256	300	300	256	135	135	134	266	303	302	303	300	299	299	260	131	129	129	4266

29.04.2014.